Completion Report

1	Name of Wok	Improvements to roads & drains at katarayanagara in ward No 14 Bagalagunte, t Dasarahalli sub division
2	Sanctioned Estimate No.& Date	EE/DD/TS/ 65/19-20, Dt.16.11.2019
3	Head of Acount which is Chargeable	P-3727
4	Enstrument Order No. & Date	EE/DD/WO/ 521 /19-20, Dt.22.01.2020
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	60 days
b	Delay in execulation of work	–
7	Measurement recorded in MB	
	Page No	
8	check Measurment of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	Chetakn K M
	b) Asst. Exe. Engineer	M B Jayakumar

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
99.00 Lakhs	9729451.00	–	170549.00

1) Certified that the above work has been Completed within the stipulated time nited in the

2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered

3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
BANGLORE

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahangara Palike,
Dasarahalli Division, Bengaluru-57

Scanned by CamScanner